


## SW 49<sup>th</sup> Avenue 4-Lane Widening and Extension



- SW 49<sup>th</sup>/40<sup>th</sup> Avenue (from SW 66<sup>th</sup> Street to SW 42<sup>nd</sup> Street Flyover)
  - Design underway
  - Construction expected 2021; completion by early 2022
- SW 49<sup>th</sup>/40<sup>th</sup> Avenue (from 100 ft south of SW 66<sup>th</sup> Street to SW 66<sup>th</sup> Street)
  - Design underway
  - Construction expected to start by end of 2020; and completion by mid 2021
- SW 49<sup>th</sup>/40<sup>th</sup> Avenue (from SW 80<sup>th</sup> Street to 100 ft south of SW 66<sup>th</sup> Street)
  - Construction approximately 75% complete; substantial completion by August, 2020
- SW 49<sup>th</sup>/40<sup>th</sup> Avenue (from SW 95<sup>th</sup> Street to SW 80<sup>th</sup> Street)
  - Construction substantially complete and road open to the public
- SW 49<sup>th</sup> Avenue (from 900 ft North of Marion Oaks Trail to SW 95<sup>th</sup> Street)
  - Preliminary Engineering Report (PER) work underway
  - Planned Public Meeting late 2020/early 2021 and PER approval by BCC to follow
  - Design to follow BCC approval of PER
  - ROW acquisition and construction not funded (proposed future Sales Tax projects pending public approval)
- SW 49<sup>th</sup> Avenue (from CR 484 to 900 ft North of Marion Oaks Trail)
  - Design and ROW acquisition underway
  - Construction expected 2021; completion by late 2021
- SW 49<sup>th</sup> Avenue (from 0.8 miles south of CR 484 to CR 484)
  - Construction underway ; substantial completion by August, 2020
- Not Shown - SW 49<sup>th</sup> Avenue (from CR 42 to 0.8 miles south of CR 484)
  - from east end of existing pavement of Marion Oaks Manor over I-75 to CR42 identified in 2035 Long Range Plan adopted in 2010
  - Design, ROW acquisition and construction are not funded